

KASTURBA GANDHI BALIKA VIDYALAYA (Month-August, 2009)

Name of District	No. of School Sanctioned	No. of Operational Schools	No. of Plots selected to construction for the School Building	No. of schools building construction started	Total available Fund (Rs. in lakh)	Expenditure (Rs. in lakhs)	Remarks
1	2	3	4	5	6	7	8
Patna	16	15	12	8	479.52	53.57	1 Complete *4 work not started.
Nalanda	11	11	11	4	608.54	0.059	fund release for all schools.
Bhojpur	6	6	6	5	13.60		1 work not started
Rohtas	10	10	10	9	228.47	161.94	1 Complete
Buxar	1	1	1	1	22.00	18.41	1 Complete
Kaimur	5	5	5	4	127.25	38.28	1 Complete 4 work started.
Total	49	48	45	31	1479.38	272.26	