

## KASTURBA GANDHI BALIKA VIDYALAYA (Month-January, 2010)

Name of District	No. of School Sanctioned	No. of Operational Schools	No. of Plots selected to construction for the School Building	No. of schools building construction started	Total available Fund (Rs. in lakh)	Expenditure (Rs. in lakhs)	Remarks
1	2	3	4	5	6	7	8
Patna	16	15	12	11	479.52	53.57	1 Complete *4 work not started.
Nalanda	11	11	11	11	608.54	0.059	fund release for all schools.
Bhojpur	6	6	6	4			
Rohtas	10	10	10	5	228.47	203.40	5 Complete
Buxar	1	1	1	1	22.00	18.41	1 Complete
Kaimur	5	5	5	4	127.25	48.25	1 Complete 4 work started.
Total	49	48	45	36	1465.78	323.69	