

Sarva Siksha Abhiyan -- 2005-2006 (PHYSICAL PROGRESS) Month-December, 2009

Items	PATNA			NALANDA			BHOJPUR			ROHTAS			BUXAR			KAIMUR		
	Target	Work in Progress (No. of schemes)	Complete (No. of schemes)	Target	Work in Progress (No. of schemes)	Complete (No. of schemes)	Target	Work in Progress (No. of schemes)	Complete (No. of schemes)	Target	Work in Progress (No. of schemes)	Complete (No. of schemes)	Target	Work in Progress (No. of schemes)	Complete (No. of schemes)	Target	Work in Progress (No. of schemes)	Complete (No. of schemes)
BRCs	18	4	14	20	2	18	0	0	0	2	0	2	0	0	0	4	0	4
CRCs	57	1	56	97	0	97	0	0	0	0	0	0	0	0	0	22	0	22
NSBs	357	33	324	91	3	88	73	0	73	52	1	51	29	0	29	37	5	32
ACRs	680	19	661	704	39	665	654	0	654	482	4	478	608	0	608	557	5	552
Toilets	2514	0	2514	1450	0	1450	605	0	605	600	0	600	252	0	252	322	0	322
Hand Pumps	1321	0	1321	1119	0	1119	400	0	400	270	0	270	300	0	300	110	0	110
Electrification	100	0	100	50	0	50	150	0	150	50	0	50	120	0	120	230	0	230
HM Rooms	0	0	0	30	0	30	0	0	0	21	0	21	0	0	0	23	0	23
Kitchen Sheds	256	13	243	139	5	134	120	0	120	133	0	133	62	1	61	73	0	73
NPEGEL	92	8	84	68	3	65	110	5	105	81	0	81	63	0	63	37	0	37