

# MUKHYA MANTRI SETU NIRMAN YOJNA (MMSNY) 2006-07, 2007-08 & 2008-09

## Progress Report of the Districts (Month-August,2009)

Name of District	No. of schemes selected by "Zila Sanchalan Samiti"			Total Allotment (Rs. in lakh)			No. of D.P.Rs/ Estimates prepared	No. of Schemes Sanctioned (A.A. accorded)	Total Sanctioned amount (Rs. in lakh)	Tender finalised & Work awarded (No. of schemes)	Physical achievement No. of schemes (Against Column 11)			Total Expenditure (Rs. in lakh)
	2006-07	2007-08	2008-09	2006-07	2007-08	2008-09					On-going	Complete	Not Started	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
PATNA	82	0	35	398.97	532.00	473.00	106	101	1747.26	99	50	49	0	928.25
NALANDA	69	0	21	243.54	325.00	294.00	55	40	931.44	40	27	13	0	403.72
BHOJPUR	27	0	4	215.82	288.00	167.00	31	31	634.02	31	17	11	3	421.28
ROHTAS	61	47	0	266.31	355.00	203.00	135	68	1226.69	70	25	47	1	546.95
KAIMUR	22	31	12	142.56	302.00	0.74	23	21	449.38	21	6	15	0	354.02
BUXAR	30	25	0	153.45	205.00	187.00	38	38	784.09	13	3	10	0	167.33
<b>Total :-</b>	<b>291</b>	<b>103</b>	<b>72</b>	<b>1420.65</b>	<b>2007.00</b>	<b>1324.74</b>	<b>388</b>	<b>299</b>	<b>5772.88</b>	<b>274</b>	<b>128</b>	<b>145</b>	<b>4</b>	<b>2821.55</b>