

## MUKHYA MANTRI NAGAR VIKAS YOJNA (MMNVY) - 2008-09 (Month-July, 2009)

Name of District	No. of schemes selected by "Zila Sanchalan Samiti"	Total Allotment (Rs. in lakh)	No. of D.P.Rs/ Estimates prepared	No. of Schemes Sanctioned (A.A. accorded)	Total Sanctioned amount (Rs. in lakh)	Total released amount (Rs. in lakh)	Tender Invited (No. of Schemes)	Tender finalised & Work awarded (No. of Schemes)	Physical achievement No. of Schemes (Against Column 9)			Total Expenditure (Rs. in lakh)
									Work in progress	Complete	Not Started	
1	2	3	4	5	6	7	8	9	10	11	12	13
PATNA	265	4350.38	194	194	4229.00	2378.28	194	168	86	76	6	2258.95
NALANDA	50	816.84	47	47	809.90	556.22	47	46	29	17	1	331.52
BHOJPUR	64	729.56	21	21	722.15	364.78	21	21	15	6	0	284.37
ROHTAS	143	811.90	96	29	632.98	317.17	27	18	10	8	0	67.41
KAIMUR	7	97.56	7	6	72.07	43.24	6	6	5	0	1	12.56
BUXAR	18	301.18	15	13	211.71	133.61	12	5	5	0	0	53.38
<b>Total :-</b>	<b>547</b>	<b>7107.42</b>	<b>380</b>	<b>310</b>	<b>6677.81</b>	<b>3793.30</b>	<b>307</b>	<b>264</b>	<b>150</b>	<b>107</b>	<b>8</b>	<b>3008.19</b>