

MUKHYA MANTRI NAGAR VIKAS YOJNA (MMNVY) - 2008-09 (Month-June, 2009)

Name of District	No. of schemes selected by "Zila Sanchalan Samiti"	Total Allotment (Rs. in lakh)	No. of D.P.Rs/ Estimates prepared	No. of Schemes Sanctioned (A.A. accorded)	Total Sanctioned amount (Rs. in lakh)	Total released amount (Rs. in lakh)	Tender Invited (No. of Schemes)	Tender finalised & Work awarded (No. of Schemes)	Physical achievement No. of Schemes (Against Column 9)			Total Expenditure (Rs. in lakh)
									Work in progress	Complete	Not Started	
1	2	3	4	5	6	7	8	9	10	11	12	13
PATNA	265	4350.38	193	193	4185.65	2335.59	193	165	116	44	5	1903.67
NALANDA	50	816.84	47	47	809.90	556.22	47	43	25	15	4	231.36
BHOJPUR	56	729.56	21	21	722.15	364.78	21	11	11	5	5	227.09
ROHTAS	143	811.90	96	29	632.98	317.17	27	18	10	8	0	67.41
KAIMUR												
BUXAR	18	301.18	15	13	211.71	133.61	12	5	5	0	0	0.00
Total :-	532	7009.86	372	303	6562.39	3707.37	300	242	167	72	14	2429.53