

# MUKHYA MANTRI SETU NIRMAN YOJNA (MMSNY) 2006-07, 2007-08, 2008-09 & 2009-10

## Progress Report of the Districts (Month-October,2009)

Name of District	No. of schemes selected by "Zila Sanchalan Samiti"			Total Allotment (Rs. in lakh)			No. of D.P.Rs/ Estimates prepared	No. of Schemes Sanctioned (A.A. accorded)	Total Sanctioned amount (Rs. in lakh)	Tender finalised & Work awarded (No. of schemes)	Physical achievement No. of schemes (Against Column 11)			Total Expenditure (Rs. in lakh)
	2006-07	2007-08	2008-09	2006-07	2007-08	2008-09					On-going	Complete	Not Started	
	1	2	3	4	5	6					7	8	9	
PATNA	82	0	35	398.97	532.00	473.00	106	101	1759.16	99	35	64	0	971.27
NALANDA	135			959.54			96	96	1652.45	40	27	13	0	413.97
BHOJPUR	27	0	4	215.82	288.00	167.00	31	31	634.02	31	17	11	3	421.28
ROHTAS	61	47	0	266.31	355.00	203.00	76	73	1227.57	70	24	47	2	659.91
KAIMUR	22	31	12	142.56	302.00	0.74	23	21	449.38	21	6	15	0	363.86
BUXAR	30	25	0	153.45	205.00	187.00	38	38	784.09	19	9	10	0	249.48
<b>Total :-</b>	<b>357</b>	<b>103</b>	<b>51</b>	<b>2136.65</b>	<b>1682.00</b>	<b>1030.74</b>	<b>370</b>	<b>360</b>	<b>6506.67</b>	<b>280</b>	<b>118</b>	<b>160</b>	<b>5</b>	<b>3079.77</b>