

MUKHYA MANTRI NAGAR VIKAS YOJNA (MMNVY) - 2008-09 (Month-Oct., 2009)

Name of District	No. of schemes selected by "Zila Sanchalan Samiti"	Total Allotment (Rs. in lakh)	No. of D.P.Rs/ Estimates prepared	No. of Schemes Sanctioned (A.A. accorded)	Total Sanctioned amount (Rs.in lakh)	Total released amount (Rs.in lakh)	Tender Invited (No. of Schemes)	Tender finalised & Work awarded (No. of Schemes)	Physical achievement No. of Schemes (Against Column 9)			Total Expenditure (Rs. in lakh)
									Work in progress	Complete	Not Started	
1	2	3	4	5	6	7	8	9	10	11	12	13
PATNA	265	4350.38	194	194	4229.00	3442.94	194	169	59	107	3	3192.45
NALANDA	50	816.84	47	47	820.10	638.57	47	46	26	21	1	486.71
BHOJPUR	64	729.56	21	21	722.15	461.50	21	21	15	6	0	365.05
ROHTAS	143	811.90	96	34	647.20	375.25	34	34	25	8	1	141.99
KAIMUR	7	97.56	7	6	72.07	43.24	6	6	5	0	1	40.11
BUXAR	18	301.18	15	13	211.71	133.61	12	9	9	0	0	75.90
Total :-	547	7107.42	380	315	6702.23	5095.11	314	285	139	142	6	4302.21