

AAPKI SARKAR AAPKE DWAR - 2008-09 (Month-September, 2009)

Name of District	Total Allocation (Rs. in crore)		No. of schemes sanctioned by the Govt. of Bihar		No. of D.P.Rs/ Estimates prepared	No. of Schemes Sanctioned (A.A. accorded)	Total length of Sanctioned schemes (in Kms.)	Total Sanctioned amount (Rs. in Crore)	Total allotment receive (Rs. in crore)	Total expenditure (Rs. in crore)	Tender finalised & Work awarded (No. of schemes)	Physical achievement No. of schemes (Against Column -8)		
	2006-07	2007-08	2007-08	2008-09								On-going	Complete	Not Started
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
PATNA	1.19	23.28	63		63	63	108.91	28.10	1440.74	1098.05	63	6	57	6
ROHTAS			68		68	68	36.94	12.75	5.57	4.53	63	27	36	5
Total :-	1.19	23.28	131		131	131	145.85	40.85	1446.31	1102.58	126	33	93	11