

MUKHYA MANTRI SETU NIRMAN YOJNA (MMSNY) 2006-07, 2007-08, 2008-09 & 2009-10

Progress Report of the Districts (Month-September, 2009)

| Name of District | No. of schemes selected by "Zila Sanchalan Samiti" | | | Total Allotment (Rs. in lakh) | | | No. of D.P.Rs/ Estimates prepared | No. of Schemes Sanctioned (A.A. accorded) | Total Sanctioned amount (Rs. in lakh) | Tender finalised & Work awarded (No. of schemes) | Physical achievement No. of schemes (Against Column 11) | | | Total Expenditure (Rs. in lakh) |
|------------------|--|------------|-----------|-------------------------------|----------------|----------------|-----------------------------------|---|---------------------------------------|--|---|------------|-------------|---------------------------------|
| | 2006-07 | 2007-08 | 2008-09 | 2006-07 | 2007-08 | 2008-09 | | | | | On-going | Complete | Not Started | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| PATNA | 82 | 0 | 35 | 398.97 | 532.00 | 473.00 | 106 | 101 | 1747.26 | 99 | 42 | 57 | 0 | 971.27 |
| NALANDA | 135 | | | 959.54 | | | 96 | 96 | 1652.45 | 40 | 27 | 13 | 0 | 392.69 |
| BHOJPUR | 27 | 0 | 4 | 215.82 | 288.00 | 167.00 | 31 | 31 | 634.02 | 31 | 17 | 11 | 3 | 421.28 |
| ROHTAS | 61 | 47 | 0 | 266.31 | 355.00 | 203.00 | 76 | 73 | 1226.69 | 69 | 22 | 47 | 4 | 546.95 |
| KAIMUR | 22 | 31 | 12 | 142.56 | 302.00 | 0.74 | 23 | 21 | 449.38 | 21 | 6 | 15 | 0 | 354.02 |
| BUXAR | 30 | 25 | 0 | 153.45 | 205.00 | 187.00 | 38 | 38 | 784.09 | 13 | 3 | 10 | 0 | 248.98 |
| Total :- | 357 | 103 | 51 | 2136.65 | 1682.00 | 1030.74 | 370 | 360 | 6493.89 | 273 | 117 | 153 | 7 | 2935.19 |