

Indira Awas Yojna (IAY) (Month-April,2010)

| <u>Physical Progress</u> | | | | | | | <u>Financial Progress (Rs. in lakh)</u> | | | | | | |
|--------------------------|--------------|-------------------------------|-----------------------------|---------------------|-------------------|------------------|---|-----------------------------|-------------|----------------|------------------------------|---------------|----------------|
| Name of District | Target | Pending schemes on 01.04.2009 | Schemes taken up in 2009-10 | Total Schemes (3+4) | Completed Schemes | On-going Schemes | Opening Balance on 01.04.2009 | <u>Allotment in 2009-10</u> | | | Total Available Funds (8+11) | Expenditure | Balance Amount |
| | | | | | | | | Central | State | Total | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| Patna | 12596 | 5995 | 0 | 18591 | 35 | 18556 | 926.41 | 0.00 | 0.00 | 0.00 | 926.41 | 17.45 | 908.96 |
| Nalanda | 8269 | 7560 | 92 | 7652 | 362 | 7290 | 51354.00 | 0.00 | 0.00 | 0.00 | 513.54 | 136.37 | 377.17 |
| Bhojpur | 9599 | 3404 | 126 | 3530 | 105 | 3425 | 1228.64 | 809.93 | 0.00 | 809.93 | 2038.57 | 89.73 | 1948.84 |
| Buxar | 5845 | 4391 | 113 | 4504 | 1486 | 3018 | 405.56 | 0.00 | 0.00 | 0.00 | 405.56 | 42.22 | 363.34 |
| Rohtas | 8787 | 7427 | 2 | 7429 | 24 | 7405 | 1074.43 | 741.40 | 0.00 | 741.40 | 1815.83 | 94.16 | 1721.67 |
| Kaimur | 5604 | 6404 | 24 | 6428 | 165 | 6263 | 935.24 | 273.40 | 0.00 | 273.40 | 1208.64 | 95.74 | 1112.90 |
| Total :- | 50700 | 35181 | 357 | 48134 | 2177 | 45957 | 55924.28 | 1824.73 | 0.00 | 1824.73 | 6908.55 | 475.67 | 6432.88 |