

## MUKHYA MANTRI NAGAR VIKAS YOJNA (MMNVY) - 2008-09 (Month-April., 2010)

Name of District	No. of schemes selected by "Zila Sanchalan Samiti"	Total Allotment (Rs. in lakh)	No. of D.P.Rs/ Estimates prepared	No. of Schemes Sanctioned (A.A. accorded)	Total Sanctioned amount (Rs.in lakh)	Total released amount (Rs.in lakh)	Tender Invited (No. of Schemes)	Tender finalised & Work awarded (No. of Schemes)	Physical achievement No. of Schemes (Against Column 9)			Total Expenditure (Rs. in lakh)
									Work in progress	Complete	Not Started	
1	2	3	4	5	6	7	8	9	10	11	12	13
PATNA	265	4350.38	194	194	4229.00	3693.54	194	172	36	136	0	3637.77
NALANDA	50	816.84	47	47	820.10	727.76	46	47	9	37	1	624.35
BHOJPUR	114	1234.56	45	42	1296.52	649.68	40	25	3	20	0	622.30
ROHTAS												
KAIMUR	7	97.56	7	6	72.07	43.24	6	6	5	0	1	56.27
BUXAR	18	301.18	14	13	211.71	133.61	13	9	9	3	1	105.01
<b>Total :-</b>	<b>454</b>	<b>6800.52</b>	<b>307</b>	<b>302</b>	<b>6629.40</b>	<b>5247.83</b>	<b>299</b>	<b>259</b>	<b>62</b>	<b>196</b>	<b>3</b>	<b>5045.7</b>