

MUKHYA MANTRI GRAM SADAK YOJNA (MMGSY) 2008-09 (Month-February, 2010)

Name of District	Total Allocation (Rs. in Crore) 2008-09	No. of schemes selected by "Zila Sanchalan Samiti" 2008-09	No. of D.P.Rs/ Estimates prepared	No. of Schemes Sanctioned (A.A. accorded)	Total length of Sanctioned schemes (in Kms.)	Total Sanctioned amount (Rs. in Crore)	Tender finalised & Work awarded (No. of schemes)	Physical achievement No. of schemes (Against Column -8)			Total Allotment received (Rs. in Crore)	Total Expenditure (Rs. in Crore)
								On-going	Complete	Not Started		
1	2	3	4	5	6	7	8	9	10	11	12	13
PATNA	41.85	120	105	103	221.25	94.18	94	60	34	9	46.42	44.68
NALANDA	11.65	32	30	30	0	25.09	0	0	0	30	0.00	0.00
BHOJPUR												
ROHTAS	14.07	64	23	20	65.85	28.05	20	15	5	0	0	15.20
KAIMUR	16.56	15	14	12	33.29	15.71	0	0	0	0	0	0.00
BUXAR												
Total :-	84.13	231	172	165	320.39	163.03	114	75	39	39	46.42	59.88

MUKHYA MANTRI GRAM SADAK YOJNA (MMGSY) 2007-08 (Month-February, 2010)

Name of District	Total Allocation (Rs. in Crore) 2007-08	No. of schemes selected by "Zila Sanchalan Samiti" 2007-08	No. of D.P.Rs/ Estimates prepared	No. of Schemes Sanctioned (A.A. accorded)	Total length of Sanctioned schemes (in Kms.)	Total Sanctioned amount (Rs. in Crore)	Tender finalised & Work awarded (No. of schemes)	Physical achievement No. of schemes (Against Column -8)			Total Allotment received (Rs. in Crore)	Total Expenditure (Rs. in Crore)
								On-going	Complete	Not Started		
1	2	3	4	5	6	7	8	9	10	11	12	13
PATNA												
NALANDA	11.65	34	23	23	46.03	23.44	23	20	3	0	0.00	7.01
BHOJPUR	10.26	37	24	24	67.54	21.64	24	5	19			22.01
ROHTAS	14.07	25	23	20	65.85	28.05	20	9	11	0	28.14	16.71
KAIMUR	16.56	23	16	10	34.35	15.30	9	8	1	0	15.08	7.28
BUXAR	6.72	18	16	16	45.45	13.13	14	12	2	0	18.75	4.79
Total :-	59.26	137	102	93	259.22	101.56	90	54	36	0	61.97	57.80

MUKHYA MANTRI GRAM SADAK YOJNA (MMGSY) 2006-07 (Month-January, 2010)

Name of District	Total Allocation (Rs. in Crore) 2006-07	No. of schemes selected by "Zila Sanchalan Samiti" 2006-07	No. of D.P.Rs/ Estimates prepared	No. of Schemes Sanctioned (A.A. accorded)	Total length of Sanctioned schemes (in Kms.)	Total Sanctioned amount (Rs. in Crore)	Tender finalised & Work awarded (No. of schemes)	Physical achievement No. of schemes (Against Column -8)			Total Allotment received (Rs. in Crore)	Total Expenditure (Rs. in Crore)
								On-going	Complete	Not Started		
1	2	3	4	5	6	7	8	9	10	11	12	13
PATNA	15.25											
NALANDA	8.67	33	22	22	82.79	24.05	22	11	11	0	8.67	15.71
BHOJPUR												
ROHTAS	31.23	43	34	34	92.27	31.23	34	15	19	0	0	0.00
KAIMUR	17.20	19	13	13	49.55	17.82	13	7	6	0	15.08	11.32
BUXAR	5.00	28	24	24	55.89	15.85	24	4	20	0	17.25	12.81
Total :-	77.35	123	93	93	280.5	88.95	93	37	56	0	41	39.84