

## MUKHYA MANTRI NAGAR VIKAS YOJNA (MMNVY) - 2008-09 (Month-Feb., 2010)

Name of District	No. of schemes selected by by "Zila Sanchalan Samiti"	Total Allotment (Rs. in lakh)	No. of D.P.Rs/ Estimates prepared	No. of Schemes Sanctioned (A.A. accorded)	Total Sanctioned amount (Rs. in lakh)	Total released amount (Rs. in lakh)	Tender Invited (No. of Schemes)	Tender finalised & Work awarded (No. of Schemes)	Physical achievement No. of Schemes (Against Column 9)			Total Expenditure (Rs. in lakh)
									Work in progress	Complete	Not Started	
1	2	3	4	5	6	7	8	9	10	11	12	13
PATNA	265	4350.38	195	195	4263.33	3710.71	195	172	41	129	2	3506.47
NALANDA	50	816.84	47	47	820.10	664.27	46	47	11	35	1	618.14
BHOJPUR	114	1234.56	45	42	1296.52	649.68	40	25	3	20	0	622.30
ROHTAS	143	811.90	96	44	800.66	504.20	44	36	19	17	0	265.76
KAIMUR	7	97.56	7	6	72.07	43.24	6	6	5	0	1	54.54
BUXAR	18	301.18	15	13	211.71	133.61	13	9	9	3	1	105.01
<b>Total :-</b>	<b>597</b>	<b>7612.42</b>	<b>405</b>	<b>347</b>	<b>7464.39</b>	<b>5705.71</b>	<b>344</b>	<b>295</b>	<b>88</b>	<b>204</b>	<b>5</b>	<b>5172.22</b>