

AAPKI SARKAR AAPKE DWAR - 2008-09 (Month-June, 2010)

Name of District	Total Allocation (Rs. in crore)		No. of schemes sanctioned by the Govt. of Bihar		No. of D.P.Rs/ Estimates prepared	No. of Schemes Sanctioned (A.A. accorded)	Total length of Sanctioned schemes (in Kms.)	Total Sanctioned amount (Rs. in Crore)	Total allotment receive (Rs. in crore)	Total expenditure (Rs. in crore)	Tender finalised & Work awarded (No. of schemes)	Physical achievement No. of schemes (Against Column -8)		
	2006-07	2007-08	2007-08	2008-09								On-going	Complete	Not Started
	1	2	3	4										
PATNA	1.19	23.28	48		48	48	108.91	28.10	22.09	20.53	48	17	31	0
ROHTAS				72	72	920	36.94	9.74	4.46	9.15	63	1546	4993	263
Total :-	1.19	23.28	48		120	968	145.85	37.84	26.55	29.68	111	1563	5024	263