

MUKHYA MANTRI NAGAR VIKAS YOJNA (MMNVY) - 2008-09 (Month-June, 2010)

| Name of District | No. of schemes selected by "Zila Sanchalan Samiti" | Total Allotment (Rs. in lakh) | No. of D.P.Rs/ Estimates prepared | No. of Schemes Sanctioned (A.A. accorded) | Total Sanctioned amount (Rs. in lakh) | Total released amount (Rs. in lakh) | Tender Invited (No. of Schemes) | Tender finalised & Work awarded (No. of Schemes) | Physical achievement No. of Schemes (Against Column 9) | | | Total Expenditure (Rs. in lakh) |
|------------------|--|-------------------------------|-----------------------------------|---|---------------------------------------|-------------------------------------|---------------------------------|--|--|------------|-------------|---------------------------------|
| | | | | | | | | | Work in progress | Complete | Not Started | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 |
| PATNA | 265 | 4350.38 | 194 | 194 | 4229.00 | 3863.17 | 194 | 172 | 22 | 150 | 0 | 3652.73 |
| NALANDA | 50 | 816.84 | 47 | 46 | 810.10 | 729.76 | 46 | 46 | 9 | 37 | 0 | 647.54 |
| BHOJPUR | 114 | 1904.56 | 53 | 46 | 1409.05 | 649.68 | 46 | 46 | 25 | 22 | 0 | 765.97 |
| ROHTAS | 143 | 811.90 | 201 | 150 | 1794.68 | 1022.38 | 123 | 83 | 14 | 31 | 0 | 542.44 |
| KAIMUR | 7 | 97.56 | 7 | 6 | 72.07 | 43.24 | 6 | 6 | 5 | 0 | 1 | 67.28 |
| BUXAR | 18 | 301.18 | 14 | 13 | 211.71 | 133.61 | 13 | 9 | 9 | 3 | 1 | 105.01 |
| Total :- | 597 | 8282.42 | 516 | 455 | 8526.61 | 6441.84 | 428 | 362 | 84 | 243 | 2 | 5780.97 |