

AAPKI SARKAR AAPKE DWAR - 2008-09 (Month-March, 2010)

Name of District	Total Allocation (Rs. in crore)		No. of schemes sanctioned by the Govt. of Bihar		No. of D.P.Rs/ Estimates prepared	No. of Schemes Sanctioned (A.A. accorded)	Total length of Sanctioned schemes (in Kms.)	Total Sanctioned amount (Rs. in Crore)	Total allotment receive (Rs. in crore)	Total expenditure (Rs. in crore)	Tender finalised & Work awarded (No. of schemes)	Physical achievement No. of schemes (Against Column -8)		
	2006-07	2007-08	2007-08	2008-09								On-going	Complete	Not Started
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
PATNA	1.19	23.28	48		48	48	108.91	28.10	22.09	19.3	48	17	31	0
ROHTAS				72	72	953	36.94	18.58	11.64	9.38	63	1013	5640	253
Total :-	1.19	23.28	48		120	1001	145.85	46.68	33.73	28.68	111	1030	5671	253