

MUKHYA MANTRI GRAM SADAK YOJNA (MMGSY) 2008-09 (Month-March, 2010)

Name of District	Total Allocation (Rs. in Crore) 2008-09	No. of schemes selected by "Zila Sanchalan Samiti" 2008-09	No. of D.P.Rs/ Estimates prepared	No. of Schemes Sanctioned (A.A. accorded)	Total length of Sanctioned schemes (in Kms.)	Total Sanctioned amount (Rs. in Crore)	Tender finalised & Work awarded (No. of schemes)	Physical achievement No. of schemes (Against Column -8)			Total Allotment received (Rs. in Crore)	Total Expenditure (Rs. in Crore)
								On-going	Complete	Not Started		
1	2	3	4	5	6	7	8	9	10	11	12	13
PATNA	41.85	120	108	103	221.25	94.18	99	53	46	4	56.67	52.24
NALANDA	11.65	32	31	31	50.4	26.57	4	4	0	27	0.00	0.00
BHOJPUR												
ROHTAS	14.07	64	23	20	65.85	28.05	20	15	5	0	0	15.20
KAIMUR	16.56	15	14	12	33.29	15.71	0	0	0	0	0	0.00
BUXAR												
Total :-	84.13	231	176	166	370.79	164.51	123	72	51	31	56.67	67.44

MUKHYA MANTRI GRAM SADAK YOJNA (MMGSY) 2007-08 (Month-March, 2010)

Name of District	Total Allocation (Rs. in Crore) 2007-08	No. of schemes selected by "Zila Sanchalan Samiti" 2007-08	No. of D.P.Rs/ Estimates prepared	No. of Schemes Sanctioned (A.A. accorded)	Total length of Sanctioned schemes (in Kms.)	Total Sanctioned amount (Rs. in Crore)	Tender finalised & Work awarded (No. of schemes)	Physical achievement No. of schemes (Against Column -8)			Total Allotment received (Rs. in Crore)	Total Expenditure (Rs. in Crore)
								On-going	Complete	Not Started		
1	2	3	4	5	6	7	8	9	10	11	12	13
PATNA												
NALANDA	11.65	34	23	23	46.03	23.44	23	16	7	0	0.00	11.05
BHOJPUR												
ROHTAS	14.07	25	23	20	65.85	28.05	20	10	10	0	28.14	16.71
KAIMUR	16.56	23	16	10	34.35	15.30	9	9	0	0	15.08	6.59
BUXAR	6.72	18	16	16	45.45	13.13	14	12	2	0	18.75	5.34
Total :-	49	100	78	69	191.68	79.92	66	47	19	0	61.97	39.69

MUKHYA MANTRI GRAM SADAK YOJNA (MMGSY) 2006-07 (Month-March, 2010)

Name of District	Total Allocation (Rs. in Crore) 2006-07	No. of schemes selected by "Zila Sanchalan Samiti" 2006-07	No. of D.P.Rs/ Estimates prepared	No. of Schemes Sanctioned (A.A. accorded)	Total length of Sanctioned schemes (in Kms.)	Total Sanctioned amount (Rs. in Crore)	Tender finalised & Work awarded (No. of schemes)	Physical achievement No. of schemes (Against Column -8)			Total Allotment received (Rs. in Crore)	Total Expenditure (Rs. in Crore)
								On-going	Complete	Not Started		
1	2	3	4	5	6	7	8	9	10	11	12	13
PATNA	15.25											
NALANDA	8.67	33	22	22	82.79	24.05	22	9	13	0	8.67	16.31
BHOJPUR												
ROHTAS	31.23	43	34	34	92.27	31.23	34	15	19	0	0	0.00
KAIMUR	17.20	19	13	13	49.55	17.82	13	7	6	0	15.08	11.32
BUXAR	5.00	28	24	24	55.89	15.85	24	4	20	0	18.75	12.95
Total :-	77.35	123	93	93	280.5	88.95	93	35	58	0	42.5	40.58