AAPKI SARKAR AAPKE DWAR - 2008-09 (Month-January,2010)														
Name of	Total A	llocation	No. of schemes sanctioned		No. of	No. of	Total length	Total	Total	Total	Tender	Physical achievement		ement
District	(Rs. in crore)		by the Govt. of Bihar		D.P.Rs/	Schemes	of Sanctioned	Sanctioned	allotment	expenditure	finalised &	No. of schemes		
					Estimates	Sanctioned	schemes	amount	receive (Rs.	(Rs. in	Work awarded	(Against Column -8)		ın -8)
	2006-07	2007-08	2007-08	2008-09	prepared	(A.A.	(in Kms.)	(Rs. in	in crore)	crore)	(No. of	On-going	Complete	Not
						accorded)		Crore)			schemes)			Started
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
PATNA	1.19	23.28	48		48	48	108.91	28.10	19.09	19.3	48	19	29	0
ROHTAS				72	72	980	36.94	18.33	11.67	10.94	63	968	2546	23
Total :-	1.19	23.28	48		120	1028	145.85	46.43	30.76	30.24	111	987	2575	23