

# Indira Awas Yojna (IAY) (Month-January, 2010)

<u>Physical Progress</u>							<u>Financial Progress (Rs. in lakh)</u>						
Name of District	Target	Pending schemes on 01.04.2009	Schemes taken up in 2009-10	Total Schemes (3+4)	Completed Schemes	On-going Schemes	Opening Balance on 01.04.2009	<u>Allotment in 2009-10</u>			Total Available Funds (8+11)	Expenditure	Balance Amount
								Central	State	Total			
1	2	3	4	5	6	7	8	9	10	11	12	13	14
<b>Patna</b>	18225	3664	18225	21889	9717	12172	1145.31	3675.91	989.51	4665.42	5816.88	4915.62	901.25
<b>Nalanda</b>	11964	6171	10583	16754	7989	8765	1053.91	2437.79	649.61	3087.40	4141.31	3526.41	614.90
<b>Bhojpur</b>	13889	3618	13889	17507	7747	9760	2124.99	1416.91	824.59	2241.50	4366.50	3556.61	809.98
<b>Buxar</b>	8456	2545	7975	10520	6654	3866	1012.05	1874.18	502.08	2376.26	3388.32	2606.45	781.87
<b>Rohtas</b>	12713	7401	12219	19620	10270	9350	2241.68	1327.63	690.27	2017.90	4259.58	3653.59	605.99
<b>Kaimur</b>	8108	5840	8016	13856	3669	10187	1218.72	846.69	440.22	1286.91	2505.65	2413.51	92.11
<b>Total :-</b>	<b>73355</b>	<b>29239</b>	<b>70907</b>	<b>100146</b>	<b>46046</b>	<b>54100</b>	<b>8796.66</b>	<b>11579.11</b>	<b>4096.28</b>	<b>15675.39</b>	<b>24478.24</b>	<b>20672.19</b>	<b>3806.10</b>